



## OSCR Exterior Rehabilitation Scaffold Schedule



<b>Elevation</b>	<b>Scaffold Up Start</b>	<b>Temporary Partitions</b>	<b>Scaffold Down Start</b>
Alpha	Complete	Complete	Complete
Bravo	Complete	Complete	Complete
Charlie	Complete	Complete	Complete
Delta	Complete	Complete	Complete
Echo	Complete	Complete	November 2017
Foxtrot	Complete	Complete	May 2018
Golf	Complete	Complete	January 2018
Hotel	Complete	N/A	February 2018
India	Complete	Complete	March 2018
Juliette	January 2018	January 2018	October 2018
Kilo	January 2018	December 2018	August 2018
Lima	June 2018	May 2018	March 2019